

NO_vA Update

MINOS Week-in-the-Woods
13 June 2009

Gary Feldman

NOvA Far Detector

MINOS Far Detector

Ontario

Minnesota

Wisconsin

Iowa

Milwaukee

Michi

Fermilab

Chicago





For Newcomers: What is NOvA?


- NOvA is a second-generation experiment on the NuMI beamline, which is optimized for the detection of $\nu_{\mu} \rightarrow \nu_e$ oscillations.
 - It will give an order of magnitude improvement over MINOS in measurements of ν_e appearance and ν_{μ} disappearance.
- NOvA is a “totally active” tracking liquid scintillator calorimeter, sited off-axis to take advantage of a narrow-band beam.
- The NOvA project also includes accelerator upgrades to bring the beam power from 400 kW to 700 kW.
- NOvA’s unique feature is its long baseline, which gives it sensitivity to the neutrino mass ordering.
- NOvA is complementary to both T2K and Daya Bay.



NOvA Site

The Ash River site is the furthest available site from Fermilab along the NuMI beamline. This maximizes NOvA's sensitivity to the mass ordering.

The off-axis beam provides a narrow band beam near the oscillation maximum, giving more signal and less background than an on-axis beam.







NOvA Basic Detector Element

Liquid scintillator in a 4 cm wide, 6 cm deep, 15.7 m long, highly reflective PVC cell.

Light is collected in a U-shaped 0.7 mm wavelength-shifting fiber, both ends of which terminate in a pixel of a 32-pixel avalanche photodiode (APD).

The APD has peak quantum efficiency of 85%. It will be run at a gain of 100. It must be cooled to -15°C and requires a very low noise amplifier.






Far Detector

The cells are made from 32-cell extrusions.

12 extrusion modules make up a plane.
The planes alternate horizontal
and vertical.




There are 1003 planes, for a total mass of 15 kT. There is enough room in the building for 18 kT, which can be built if we can preserve half of our contingency.

The detector can start taking data as soon as blocks are filled and the electronics connected.



Baseline and New Funding Profiles





Response to New Funding

- Contract to build the whole far detector building instead of doing it in phases.
- Build the full near detector and use it as the Integration Prototype Near Detector (IPND)
 - Requires a new enclosure rather than the MINOS surface building.
- Accelerate procurement of “commodities”:
 - PVC extrusions
 - Wavelength-shifting fiber
 - APDs
 - Kicker parts



NOvA Ground Breaking 1 May 2009

Fermilab Gothic






Reception at Orr



Jim's Ash Trail Store






**Beneficial
occupancy**

**Assembly area
July 2010**

**Full building
November 2010**



Entrance




View from the loading dock




Assembly Progress at Argonne

- The current assembly R&D effort is the construction of the Full Scale Assembly Prototype (FSAP) at Argonne.
 - Construction of 6 full size planes for time and motion studies and placement precision.
- Next will be the Full Height Engineering Prototype (FHEP), which will be in the CDF building.
- Then the IPND.





Rotating the module





Adhesive Machine Demo

8 nozzles
will be used
in production.





Collaboration Standing on the FSAP





Reviews

- The Earned Value Management System (EVMS) review was May 11-15.
 - Technically this is to certify Fermilab. NOvA is just the guinea pig on the treadmill.
 - NOvA did well. The outbrief was effusive with praise. See backup.
 - Scientists' salary compromise: part of EVMS, but not the TPC.
- CD-3b Director's review next week.
- CD-3b DOE review July 21-23.



Probable Schedule

- IPND operational Spring 2010
- Far detector building complete Nov 2010
- Start of far detector assembly Sep 2011
- Start of long shutdown for NuMI upgrades (determined by Collider run) Oct 2011
- First 2.5 kT operational Jan 2012
- Full far detector operational May 2013



Backup Slides






Kudos To FRA!!

- Fostering acceptance and implementation of EVMS that is driven by FRA Leadership across the entire organization
- Deployment of custom developed EVMS tools and publications; e.g. the FRA EVMS Pocket Guide (April 2009)
- Usage of a Project Management Group's (PMGs) concept, dedicated to a project, with regular meetings and participation across all levels of both project and FRA leadership
- Deployment of automation technology across various operational needs that increase consistency, traceability and accuracy in EVMS reporting areas
- Usage of an EVMS Steering Committee concept, with strong commitment and participation of both project and FRA Leadership
- Productive deployment of collaborative scientists as project leaders who support EVMS metrics



IPND = Near Detector


- Discussion of making the full near detector for the **I**ntegration **P**rototype **N**ear **D**etector.
- Will not fit in the MINOS surface building, so put it outside in a temporary shelter.
- Possible shielding test.
- Running a year from now.
- Trisha Vahle is chairing a calibration task force to set requirements and consider whether a test beam run is necessary.





Near Detector Cavern

- First estimate for the near detector excavation was \$5.3 M (using blasting). This creates a possible bureaucratic problem.
- New estimate is \$3.5 M from a different company using a road header (no blasting). The problem disappears, and installed experiments will be happier.



Road Header